



## Design

Project: Russian River CSD Third Unit Processes  
Project

PT#: 3653-01

Activity	Target Date
Notice of Preparation	Done
Design Kick-off meeting	Done
30% Design Review	Done
60% Design Review	Done
90% Design Review	Done
Advertise for Construction	01/15/03
Bid Opening	02/28/03
Notice to Proceed with Construction	04/01/03

## Construction

Project: Russian River CSD Third Unit Processes  
Project

PT#: 3653-01

Status of construction: Not started

Estimated Completion Date: May 2004