



Construction

Forestville CSD AWT Upgrade Project

PT#: 3623-04

Status of Major Work Elements as of	<u>August 2002</u>
Chlorine contact tank	95% complete, walls poured; patchwork and pipes remain.
Headworks	90% complete, screenings equipment yet to be installed.
Pipeline to vineyards	90% complete
Pond improvements	30% complete, sludge being excavated from ponds.
Pipeline to ball fields	20% complete
Microfiltration building & equipment	In submittal process
Prefilter pump station	In submittal process
Recycled water pump station	In submittal process

Estimated Completion Date: Fall 2003