



Design

Project: Collector 6 Pumphouse and Pipeline

PT#: 3511-1

Activity	Target Date
Notice of Preparation	Complete
Design Kick-off meeting	Complete
30% Design Review	Complete
60% Design Review	Complete
90% Design Review	Complete
Advertise for Construction	Complete
Bid Opening	Complete
Notice to Proceed with Construction	April 2003

Construction

Project: Collector 6 Pumphouse and Pipeline

PT#: 3511-4

Status of construction: _____ The Collector 6 Pumphouse and Pipeline Contractor, C.R. Federick, Inc, will commence on-site construction in Spring 2003. Prior to that time, Contractor will prepare required safety plans, provide submittals for Agency approval, and order materials and equipment through this winter.

Estimated Completion Date: Spring/Summer 2004