



## Design

Project: Tertiary Treatment Plant Upgrade

PT#: 3734-1

Activity	Target Date
Notice of Preparation	complete
Design Kick-off meeting	complete
30% Design Review	complete
60% Design Review	complete
90% Design Review	complete
Advertise for Construction	January 2003
Bid Opening	February 2003
Notice to Proceed with Construction	April 2003

## Construction

Project: Tertiary Treatment Plant Upgrade PT#: 3734-4

Status of construction: Construction is scheduled to commence in spring 2003.  
Agency is currently pursuing outside funding for this project, and actual commencement date may depend on available funding.

Estimated Completion Date: Spring/Summer 2004